

FIRE PROTECTION SYSTEM IMPAIRMENT

THIS SYSTEM PROTECTS	
DATE SHUT	SHUT BY

For sprinkler systems, after valve is opened, make 2 inch drain test. Drop in pressure should be normal. If pressure drop is extreme and does not build up, the system is impaired and immediate investigation is necessary.

2 INCH DRAIN TEST RESULTS	
STATIC PRESSURE	FLOWING PRESSURE
DRAIN TEST MADE BY (Signature)	DATE

Fire protection impairment has been restored and system is in service.

Signature

Date

IT IS ABSOLUTELY ESSENTIAL TO PROVIDE CLOSE SUPERVISION DURING SYSTEM IMPAIRMENTS

1. Notify public fire department of impairment.
2. Shut down hazardous operation until protection is restored.
3. Provide temporary protection. Move extra extinguishers to area involved.
4. Provide standby personnel with emergency instructions.
5. During impairment, buildings or areas involved should be constantly attended.
6. Upon completion of repairs or alterations, check to assure that all valves are open and all systems are operative. Advise alarm company to place alarms in service.

